

New Build Stage Inspection Checklist

Six critical inspection stages — don't let the builder move on without sign-off

ABN: 19 629 871 290 | QBCC Licence: 15114537 | cgrahamconstructions.com.au

Protect your investment at every stage of construction. This checklist covers all 6 mandatory hold points in a Queensland new home build. Miss an inspection and you could be signing off on hidden defects that cost tens of thousands to fix later.

STAGE 1: SITE PREPARATION & SLAB

✓	ITEM	PASS	FAIL	N/A	NOTES
■	Site cut to correct level — no over-excavation	■	■	■	
■	Fill material compacted and tested (if applicable)	■	■	■	
■	Termite pre-treatment applied and certified	■	■	■	
■	Slab reinforcement — correct bar size and spacing	■	■	■	
■	Edge beams — depth and width to engineer spec	■	■	■	
■	Penetrations sleeved before pour	■	■	■	
■	Concrete strength — correct grade specified	■	■	■	
■	Slab surface — level, no honeycombing	■	■	■	

STAGE 2: FRAME

✓	ITEM	PASS	FAIL	N/A	NOTES
■	Frame matches approved plans	■	■	■	
■	Timber — correct grade, F5/F7 as specified	■	■	■	
■	Studs — spacing 450/600mm as designed	■	■	■	
■	Top/bottom plates continuous, correctly lapped	■	■	■	
■	Bracing — type, location, fixings per plan	■	■	■	
■	Lintel sizes correct over openings	■	■	■	
■	Window/door openings — size and location match	■	■	■	
■	Roof trusses — correct pitch, bearing points	■	■	■	

STAGE 3: LOCK-UP (ROOF, WALLS, WINDOWS)

✓	ITEM	PASS	FAIL	N/A	NOTES
■	Roof sheeting — correct profile, laps, fixings	■	■	■	
■	Sarking installed under metal roofing	■	■	■	
■	Flashing at all penetrations and abutments	■	■	■	
■	External cladding fixed per spec	■	■	■	
■	Windows installed plumb, level, square	■	■	■	
■	Window flashings and seals complete	■	■	■	
■	Garage door frame plumb and square	■	■	■	

■	All external openings weatherproofed	■	■	■	
---	--------------------------------------	---	---	---	--

STAGE 4: FIXING (PRE-PLASTER)

✓	ITEM	PASS	FAIL	N/A	NOTES
■	Insulation — correct R-rating, no gaps	■	■	■	
■	Electrical rough-in inspected by licensed EC	■	■	■	
■	Plumbing rough-in pressure tested	■	■	■	
■	Wet area membranes applied and cured	■	■	■	
■	Shower bases installed level	■	■	■	
■	Floor penetrations sealed against vermin	■	■	■	
■	Stairs — stringers secure, nosings correct height	■	■	■	
■	Internal bracing complete	■	■	■	

STAGE 5: FIXING COMPLETION (POST-PLASTER)

✓	ITEM	PASS	FAIL	N/A	NOTES
■	Plasterboard — correct thickness, fixing pattern	■	■	■	
■	Set and coat — no cracks, joins smooth	■	■	■	
■	Cornice applied, mitres neat	■	■	■	
■	Doors hung — plumb, correct clearances	■	■	■	
■	Skirting and architrave fixed, mitres tight	■	■	■	
■	Wet area tiles — grout, silicone joints	■	■	■	
■	Cabinetry — level, secure, doors operate	■	■	■	
■	Paint — two coats, no runs, coverage uniform	■	■	■	

STAGE 6: PRACTICAL COMPLETION

✓	ITEM	PASS	FAIL	N/A	NOTES
■	All defects from previous stages rectified	■	■	■	
■	Final electrical inspection certificate sighted	■	■	■	
■	Plumbing compliance certificate sighted	■	■	■	
■	Smoke alarms installed and tested	■	■	■	
■	Hot water system operational	■	■	■	
■	All fixtures and fittings operational	■	■	■	
■	Site cleaned — no debris, materials removed	■	■	■	
■	AS-BUILT drawings provided	■	■	■	